Illinois Department of Natural Resources

One Natural Resources Way Springfield, Illinois 62702-1271

www.dnr.illinois.gov (217) 782 - 7756

OG-15A INSPECTOR'S TEMPORARY ABANDONMENT REPORT

Reference #: 0 **LOCATION** Section: 0 Township: 0 Range: 0

Permittee #: UNKNOWN County: 0 LAT: 0.000000 LONG: 0.000000

Permittee Name:

Well Name: 0

Well Type: ◉ Oil Production ○ Gas Production ○ Injection

Evaluation

Does the well have a proper bond?	○ Yes	○ No
Is the well in the plugging fund?	○ Yes	○ No
Is the wellhead above ground?	○ Yes	○ No
Is the well capped with a valve and configured to monitor casing or annular pressure?	○ Yes	○ No
Is the well equipped with an intact leak free wellhead?	○ Yes	○ No
Has the lease been inactive over the last 24 consecutive months?	○ Yes	○ No

Method used to meet TA requirements: **Set CIBP & Pressure Test**

Ground Elevation of Well:	400	feet
Underground Safe Drinking Water Depth (from USDW map):	350	feet
Depth to the Base of Fresh Water:	50	feet
Top of Cement:	200	feet
Depth to top of uppermost perforated or open hole interval:	1800	feet
Cast Iron Bridge Plug Setting Depth: (must be between 1600 feet and 1800 feet):	1750	feet
Date of Pressure Test	6/18/2020	
Test Start Time:	2:30	
Test End Time:	3:00	
Length of Test (min.) (minimum length 30 min):	0:30	Minutes
Initial Casing Pressure (PSI) (minimum testing pressure 300 PSI):	400	PSI
Final Casing Pressure (PSI):	395	PSI

Temporary Abandonment status is granted for 5 years, expires 06/17/2025.

Enter LONGITUDE: Enter LATITUDE:

Comments:

Well Inspector — *Inspector's Name*

6/18/2020 — *Date*

emailed to: